BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: PROVIDING ELECTRIFICATION WORKS AND AMENITES FOR ALLALSANDRA SWIMMING POOL IN WARD NO 4

MEASUREMENT SHEET

BILL NO SECOND AND FINAL

Name of Agency : M/s. KRIDL , Bangalore

Item no	From	Unit	Nos		L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4		5	6	7	8	9
Measurements Taken on: 05-05-18.									
41	Earth work excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specification with all lead and lift and directions of the Engineer-In-charge of the work .								
	Quantity vide 1st & partbill							120.25	
	Bellow chain link fencing	Cum	1	1	100.00	0.60	0.80	48.00	
	Back side for solid block		1	1	30.00	0.30	0.30	2.70	
	.		1	1	16.00	0.30	0.30	1.44	
			1	1	8.00	0.30	0.30	0.72	
	Balancing tank back side		1	1	48.00	12.65	0.20	121.44	
						Total Qty		**294.55**	
	Deduction For Pillers		1	52	0.45	0.45	0.400	4.21	
						Net Qty		**290.34**	
	Deduct paid Quantity vide 1st & partbill							**120.25**	
	Quantity to be paid							**170.09**	

Contractor

TEJUS CONSULTANTS PMC

Asst. Engineer(Project Division) 5/5/18.

5/5/18

Asst Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: PROVIDING ELECTRIFICATION WORKS AND AMENITES FOR ALLALSANDRA SWIMMING POOL IN WARD NO 4

MEASUREMENT SHEET

BILL NO SECOND AND FINAL

Name of Agency : M/s. KRIDL , Bangalore

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
Measurements Taken on:	30.07.2018.							
49	Providing and constructing precast concrete Solid Blocks with compressive strength not less than 35 kg/sqm with cement mortar 1:4 masonry (quion, jamb, closer blocks) with Solid Concrete Blocks of size **40x20x20cms** confirming to I.S 2185/1965 in Superstructure including cost of all materials, labour charges, scaffolding, curing complete as per specifications.							
		Sqm						
	Steps infront of balacing tank		1	1	3.25	1.50	4.88	
			1	1	3.25	1.20	3.90	
			1	1	3.25	0.90	2.93	
			1	1	3.25	0.60	1.95	
	Towards retaining wall		1	2	5.75	0.40	4.60	
	TOWARDS GALLERY		1	2	4.75	0.40	3.80	
	Deep end and shallow end for main pool		1	4	4.75	0.45	8.55	
	Bellow chain link fencing		1	2	30.00		0.60	36.00
			1	2	30.00		0.60	36.00
			1	2	30.00		0.60	36.00
			1	2	10.00		0.60	12.00
	Back side for solid block		1	1	31.00		0.40	12.40
			1	1	12.20		0.40	4.88
			1	1	11.00		0.40	4.40
	All round electric poles		1	12	2.40		0.60	17.28
	Bellu gallery -rooms		1	6	4.65		3.00	83.70

Checked.
30/7/18
E.E. (Project)

Contractor

PMC

Asst. Engineer(Project Division)

Asst Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: PROVIDING ELECTRIFICATION WORKS AND AMENITES FOR ALLALSANDRA SWIMMING POOL IN WARD NO 4

MEASUREMENT SHEET

BILL NO SECOND AND FINAL

Name of Agency : M/s. KRIDL , Bangalore

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
Measurements Taken on: 30.07.2018.								
	Cross walls		1	2	5.00		2.00	20.00	(1.00+3.00)/2
		30/7				Total Qty		293.26	
	Deduction For Pillers E.E. (Project)		1	52	0.45		0.600	14.04	
	Bellow gallery- Room	Sqm	1	5	0.90	2.10		9.45	
						Total Qty		23.49	
						Net Qty		269.77	
	Deduct paid Quantity vide 1st & partbill							30.60	
	Quantity to be paid							239.17	

Contractor

RMC

Asst. Engineer(Project Division)

Asst Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: PROVIDING ELECTRIFICATION WORKS AND AMENITES FOR ALLALSANDRA SWIMMING POOL IN WARD NO 4

MEASUREMENT SHEET

BILL NO SECOND AND FINAL

Name of Agency : M/s. KRIDL , Bangalore

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
Measurements Taken on:	30.07.2018.							
51	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications and direction of the Engineer in charge Providing lime rendering for plastering to wall and ceiling including cost of mate3rials labour curing complete as per specifications Internal wall platering with all lead and lift and directions of the Engineer-In-charge of the work							
		Sqm						
	Baby pool base		1	1	7.00	3.75	26.25	
	Walls		1	4	7.00	0.60	16.80	
			1	4	3.75	0.60	9.00	
	Compound wall		1	2	45.00	1.50	135.00	
	Bellow chain link fencing		1	1	30.00		1.20	36.00
			1	1	30.00		1.20	36.00
			1	1	30.00		1.20	36.00
	Checked,		1	1	10.00		1.20	12.00
	Back side for solid block		1	1	31.00		0.60	18.60
	30/7/18		1	1	12.20		0.60	7.32
	E.E. (Project)		1	1	11.00		0.60	6.60
	Allround electric poles		1	12	2.40		0.80	23.04
	Bello gallery -rooms		2	6	4.65		3.00	167.40

Contractor

TEJAS CONSULTANTS PMC

Asst. Engineer(Project Division)

Asst Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: PROVIDING ELECTRIFICATION WORKS AND AMENITES FOR ALLALSANDRA SWIMMING POOL IN WARD NO 4

MEASUREMENT SHEET

BILL NO SECOND AND FINAL

Name of Agency : M/s. KRIDL , Bangalore

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
Measurements Taken on:	30.07.2018.							
	Cross walls		2	2	5.00	2.00	40.00	(1.00+3.00)/2
					Total Qty		570.01	
	Deduction For Pillers		1	52	0.45	1.000	23.40	
	Bellow gallery- Room		1	5	0.90	2.10	9.45	
					Total		32.85	
					Net Qty		537.16	
	Deduct paid Quantity vide 1st & partbill						187.05	
	Quantity to be paid						350.11	

Contractor

PMC

Asst. Engineer(Project Division)

Asst Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: PROVIDING ELECTRIFICATION WORKS AND AMENITES FOR ALLALSANDRA SWIMMING POOL IN WARD NO 4

MEASUREMENT SHEET

BILL NO SECOND AND FINAL

Name of Agency : M/s. KRIDL , Bangalore

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
Measurements Taken on:	30.07.2018.							
56	Fabricating, supplying & erecting M.S. angular Truss of all spans as per approved designs and drawing. The entire truss is anchored suitably by using 4 nos of of M.S. anchor bolts at each support, with base plate and shoe plate.The work includes cutting, straightening, placing in position of M.S angle and wleding wherever necessary, and applying one coat of red oxide primer coat to all the members including cost of all materials, labour charges, & hire charges of machineries for cutting, welding, grinding & erection equipments, etc., complete as per specification							
		Kgs				Kg/Mt		
	Supports to pipes(Filters) 50x50mm angles		1	3	2.00	2.80	16.80	
			1	6	1.10	2.80	18.48	
			1	7	0.90	2.80	17.64	
	Poles- 65x65x6mm		2	4	2.75	5.80	127.60	
	Square Angles 100x50mm		1	3	3.00	9.60	86.40	
			1	7	5.00	1.00 15.00	525.00	
						Total Qty	**791.92**	

Checked
30/7
E.E. (Project)

Contractor

PMC

Asst. Engineer(Project Division)

Asst Executive Engineer
Project Division